

Holcim Australia Pty Limited - Technical Services

29/04/2015 11:44:43 AM

NLR005 - Specimen Test Results

Checked by:

Date Checked:.....

Search: Product Code = 'qs401atf4'

Group: Test Type = COMP100.

Sample No.	FTS	Docket	Age	Mould No	Dim1 (mm)	Dim2 (mm)	Span	Height (mm)	Wt (kg)	Load (kn)	Density (kg/m3)	Strgth (MPa)	Fc	7 Day Ave	Pred 28	Design Cement	Slu mp	2nd slum	Cap	Fail	Comp	Product Code	Plant	Tester	Client	Project	Age Hrs	Machine	Dens 10kg/		
WBNL15/01823	775441 / A	17227329	7	BN655	99.8	99.5		197	3.68	231.8	2400	29.5	40	29.5		390	220		G	N	VibExt	QS401ATF4	5172	20-212	BEENL	QUALITY CC		ELE-30	2390		
WBNL15/01823	775441 / B	17227329	28	BN670	99.9	99.8		196	3.67	364.9	2400	46.5	40	29.5		390	220		G	N	VibExt	QS401ATF4	5172	20-212	BEENL	QUALITY CC		FORMT	2390		
WBNL15/01823	775441 / C	17227329	28	BN690	99.8	99.7		196	3.68	359.7	2400	46.0	40	29.5		390	220		G	N	VibExt	QS401ATF4	5172	20-212	BEENL	QUALITY CC		FORMT	2400		
			Number: 3																												